

CARMEL NY - Water District No.2 Water Main Lining Project

Two Week Look-Ahead Schedule Narrative



Location: Seminary Hill Rd.

Week	Activity	Description
13-Jun	Test Pits	Dig two test pits to determine if pipe is clean or dirty

Location: Old Town Dr.

13-Jun	Install Tee and Control Valve	If approved, install 10"x6" tee and control valve then backfill
June 20-24	Relay	Likely will do the relay on Old Town Dr.

Location: Leaside Rd.

Week	Activity	Description
15-Jun	Install Control Valve	Dig, Install Control Valve, and Backfill
16-Jun	Pickup Bypass	Switch back to Main and pickup Bypass
17-Jun	Pave Bypass Crossings	Pave Bypass Crossings from Phase 1 and 2

Location: Sunset Ridge

Week	Activity	Description
14-Jun	Test Pits	Dig two test pits
June 20-24	Bypass	Start laying Bypass if Pipe is dirty

