



Town of Carmel
60 McAlpin Avenue
Mahopac, NY 10541
RE: 31 Lindy Drive; Mahopac, NY
300,000 Gallon GST
March 25, 2019
Mr. Rich Franzetti
Engineer
(845) 628-1500 x181
Job No. 319099-G

If you would like to speak with Patrick Heltsley concerning this report, call (270) 826-9000, Ext. 4601

For additional copies of this report call (270) 826-9000, Ext. 4601





Photo shows the tank is secured with fencing. We recommend posting a **Warning, Tampering With This Facility is a Federal Offense** (US code title 42, section 300i-1) sign and a **No Trespassing** sign.





Photo shows the area around the tank foundation is properly graded and in compliance with AWWA D100-11; 12.7.1 Height aboveground.





Photo shows the condition of the foundation. We recommend repairing any cracks and spalling in the concrete with a commercial non-shrinking grout, caulking/grouting around the base of the tank to foundation connection to prevent water from entering under the tank, then sealing the foundation with a seal-ant.





Photo shows the tank has no grounding system. We recommend electrically grounding the tank for lightning protection as required by OSH Act of 1970 Section 5 and NFPA 780-2017; 5.4 Metal Towers and Tanks.





Photo shows the condition of the tank site. **Notice the vegetation growth on the tank.** This could lead to deterioration of the structural components of the tank. OSHA 1910.176(c) states, "Storage areas shall be kept free from accumulation of materials that constitute hazards from tripping, fire, explosion, or pest harborage. Vegetation control will be exercised when necessary." We recommend removing the vegetation from the tank. This should be done by others.





Photo shows the condition of the shell. Currently there is no drain valve. We recommend installing a frost proof drain valve near the shell-to-floor connection, complete with a locking device to prevent unauthorized draining of the tank and a splash pad to direct water away from the foundation.

\*Splash pad to be installed by owner.





Photo shows the condition of the 18" x 22" primary shell manway. The following is required for the tank to be in compliance with AWWA D100-11; 7.4.4 Shell manholes and OSHA 1910.146(c)(2) Confined spaces.

We recommend:

Install 30" secondary shell manway 180° from primary manway Post **Confined Space Entry** signs





Photo shows the condition of the overflow pipe system. AWWA D100-11; 7.3 Overflow states, "An internal overflow is defined as an overflow with piping inside the tank container. The consequences of an overflow failure, which can empty the tank contents, shall be considered when an internal overflow is provided." We recommend replacing the internal overflow system with a properly sized exterior overflow system, which will be complete with a weir box on the interior, standoffs every 10' on center extended to grade, an elbow fitted with a flapper valve and screen to prevent the ingress of contaminants, and a splash pad to direct the water away from the tank foundation.

\*Splash pad to be installed by owner.







Shell access ladder in above photos is not equipped with anti-skid rungs, and is only 13" wide. OSHA 1910.23(b)(4) states, "Ladder rungs, steps, and cleats have a minimum clear width of... 16 inches (41 cm) (measured before installation of ladder safety systems) for fixed ladders,... " Notice the tree vines growing on the ladder. We recommend installing an OSHA compliant shell access ladder complete with standoffs every 10' on center, a cable type ladder safety device, a lockable ladder guard to prevent unauthorized access and posting a Fall Protection Required sign at the base of the ladder.





Photo shows the tank is not equipped with a liquid level indicator. We recommend installing a float-type liquid level indicator.







Photos show the tank roof edge is not equipped with a required handrail system for fall protection. OSHA 1910.28(b)(1)(i) states, "...the employer must ensure that each employee on a walking-working surface with an unprotected side or edge that is 4 feet (1.2 m) or more above a lower level is protected from falling by one or more of the following: 1910.28(b)(1)(i)(A) Guardrail systems." We recommend installing an OSHA compliant 42" high handrail system around the circumference of the tank roof, complete with intermediate rail, toeboard and a swing gate at the junction of the shell-to-roof access ladder and tank roof.





Photo shows the condition of the 18" x 27" primary roof hatch. Roof openings on this tank require the following to be in compliance with AWWA D100-11; 7.4.3 Roof openings and OSHA 1910.146(c)(2) Confined spaces.

## We recommend:

Install 30" secondary hatch 180° from primary roof hatch Post **Confined Space Entry** signs Install lock on primary hatch

We further recommend installing OSHA compliant interior access ladders complete with standoffs every 10' on center, and cable type ladder safety devices at the primary and suggested secondary roof hatches.

\*In cold climates it's up to the owner's discretion on placement of internal ladders.







Photos show the condition of the existing 18" roof vent. This vent is allowing the ingress of rain and wind-borne contaminants into the water system. An improperly vented tank may cause external pressure to act on the tank which can cause buckling even at low pressure differential. We recommend replacing the existing roof vent with a vacuum-pressure, frost proof vent and screen.

This work should be performed on an emergency basis.





Photo shows cathodic protection system hand-hole covers. TSS; 7.0.10 Roof and sidewall requires the roof to be watertight. We recommend removal of the cathodic protection system and welding steel plates over the holes to prevent the ingress of contaminants into the water supply.

We further recommend installing a passive cathodic protection system.







Photos show the tank exterior coating system. The overall exterior coating system appears to be in good condition. We recommend pressure washing the tank exterior with biodegradable detergent injection (minimum 3,500 psi at 3.0 gpm), then re-evaluating the tank exterior at next inspection cycle.







Top photo shows the interior roof lap seams, which appear to be in good condition.

Bottom photo shows the interior roof-to-rim angle connection, which appears to be in good condition.





Photo shows a fill pipe on the tank interior. A temperature difference between the water in the top and bottom of a tank, even as little as 1-2 degrees Fahrenheit, is an indication of thermal stratification and the tank water not being completely mixed. Incomplete mixing would result in short-circuiting, and localized increase in water age would develop inside the tank. This typically leads to water quality problems, such as loss of residual, DBP spikes, HPC spikes, bacteria regrowth, formation of bio-film, changes in pH and dissolved oxygen. We recommend installing a mixing system. Electrical work to be done by others if required.







Photos show sediment in the tank. We recommend performing a robotic inservice interior cleanout in order to prevent contamination issues associated with excessive sediment buildup.

## This work should be performed on an emergency basis.

\*Please note price for interior cleanout is based on removing 1" – 3" of sediment. Any additional accumulation discovered will be removed in the amount of \$300 per hour. In the event the tank has to be drained, tank will need to be drained by the owner, prior to our arrival.







Photos show the condition of the interior coating system. We recommend sand-blasting all rusted and abraded interior areas to SSPC-SP10 (near white), and brush blasting all remaining interior areas to SSPC-SP7; then applying one (1) spot coat of epoxy primer to all areas sandblasted to #10, stripe coating all weld seams, and applying epoxy to the entire tank, to achieve 8 to 10 mils of total dry film thickness. Total mil thickness will include a combination of the existing and new coating.



## GROUND STORAGE INSPECTION REPORT

| JOB NO:           | 319099-G                 | IN                                  | ın Alsup (CE) |              |               |  |  |  |
|-------------------|--------------------------|-------------------------------------|---------------|--------------|---------------|--|--|--|
| TANK OWNER:       |                          | Town of Carmel                      |               |              |               |  |  |  |
| OWNER'S REPF      | RESENTATIVE:             | Mr. Rich Franzetti                  |               |              |               |  |  |  |
| TITLE:            |                          | En                                  | gineer        |              |               |  |  |  |
| MAILING ADDRE     | ESS:                     | 60 McAlpin Avenue Mahopac, NY 10541 |               |              |               |  |  |  |
| PHYSICAL ADDRESS: |                          | 60 McAlpin Avenue Mahopac, NY 10541 |               |              |               |  |  |  |
| E-MAIL:           |                          | rjf@ci.d                            | carmel.ny.ı   | us           |               |  |  |  |
| CITY, STATE:      | Mahopac, NY              | ZIP                                 | 10541         | COUNTY:      | Putnam County |  |  |  |
| TELEPHONE:        | 0 x181 FAX: Not Provided |                                     |               |              |               |  |  |  |
| LOCATION OF T     | ANK:                     | 31 Lindy                            | Drive Ma      | hopac, NY 10 | 541           |  |  |  |

Town of Carmel 60 McAlpin Avenue Mahopac, NY 10541 March 25, 2019 Mr. Rich Franzetti Engineer (845) 628-1500 x181

| ORIGINAL CONTRA  | ACT NO:            | Not Provided |            |          | YEAR BUILT:  |               | Not Provid | ded |
|------------------|--------------------|--------------|------------|----------|--------------|---------------|------------|-----|
| ORIGINAL MANUFA  | Not                | Not Provided |            |          | ITY:         | 300,000 Gallo |            |     |
| DATE OF LAST INS | Not Provided       |              |            | TYPE:    |              | Potable       |            |     |
| DIAMETER: 43'-0" |                    |              | HEIGHT:    |          | 34'-6"       |               |            |     |
| OVERFLOW:        | ERFLOW: Not Provid |              | ded INLET: |          | Not Provided |               |            |     |
| TYPE CONSTRUCT   | ΓΙΟΝ: WEL          | DED: >       | <u> </u>   | RIVETED: | TED: BOLTI   |               | LTED:      |     |
| ACCOUNT EXECU    | TIVE:              |              |            | Nick Na  | ation        |               |            |     |



| Testing | Exterior | Interior |  |  |
|---------|----------|----------|--|--|
| Lead    | Negative | Negative |  |  |

|         | Mil Thickness Testing |     |     |      |     |      |      |     |  |  |
|---------|-----------------------|-----|-----|------|-----|------|------|-----|--|--|
| Roof    | 5.5                   | 5.2 | 5.0 | 5.3  | 9.5 | 2.5  | 8.5  | 9.5 |  |  |
|         | 3.5                   |     |     |      |     |      |      |     |  |  |
| Shell 4 | 11.1                  | 5.7 |     |      |     |      |      |     |  |  |
| Shell 3 | 7.6                   | 9.1 |     |      |     |      |      |     |  |  |
| Shell 2 | 7.8                   | 7.5 |     |      |     |      |      |     |  |  |
| Base    | 8.2                   | 9.1 | 7.6 | 16.4 | 4.7 | 19.2 | 10.0 | 8.7 |  |  |
|         | 12.0                  | 5.5 |     |      |     |      |      |     |  |  |

|         | Ultrasonic Thickness Testing |       |       |       |       |       |       |       |  |  |  |
|---------|------------------------------|-------|-------|-------|-------|-------|-------|-------|--|--|--|
| Roof    | 0.269                        | 0.263 | 0.294 | 0.271 | 0.261 | 0.259 | 0.261 | 0.280 |  |  |  |
|         | 0.266                        |       |       |       |       |       |       |       |  |  |  |
| Shell 4 | 0.239                        | 0.240 |       |       |       |       |       |       |  |  |  |
| Shell 3 | 0.259                        | 0.247 |       |       |       |       |       |       |  |  |  |
| Shell 2 | 0.279                        | 0.280 |       |       |       |       |       |       |  |  |  |
| Base    | 0.389                        | 0.390 | 0.391 | 0.392 | 0.378 | 0.387 | 0.402 | 0.401 |  |  |  |
|         | 0.387                        | 0.386 |       |       |       |       |       |       |  |  |  |

22



| Page # | Work Proposed   | Critical Deficiency | NON-Critical Deficiency | OSHA | Structural | Preventive Maintenance |
|--------|---|---------------------|-------------------------|------|------------|------------------------|
| 2      | Post a Warning, Tampering With This Facility is a Federal Offense (US code title 42, section 300i-1) sign.  |                     | Χ                       |      |            |                        |
|        | Post a No Trespassing sign.   |                     | Χ                       |      |            |                        |
| 4      | Repair any cracks and spalling in the concrete with a commercial non-shrinking grout.  Caulk/Grout around the base of the tank to foundation connection.  Seal the foundation with a sealant.   |                     |                         |      |            | X<br>X                 |
| 5      | Electrically ground the tank.   |                     | Χ                       | Χ    |            |                        |
| 6      | Remove the vegetation from the tank. This should be done by others.   |                     |                         | Χ    |            |                        |
| 7      | Install a frost proof drain valve near the shell-to-floor connection, complete with a locking device and a splash pad.  Splash pad to be installed by owner.  |                     | Х                       |      |            |                        |
| 0      | Install 30" secondary shell manway 180° from primary manway.  |                     | Χ                       | Χ    |            |                        |
| 8      | Post Confined Space Entry signs on primary and secondary shell manways.   |                     |                         | Χ    |            |                        |
| 9      | Replace the internal overflow system with a properly sized exterior overflow system, complete with a weir box on the interior, standoffs every 10' on center, an elbow fitted with a flapper valve and screen, and a splash pad. Splash pad to be installed by owner. |                     | Х                       |      |            |                        |
|        | Install a compliant exterior shell access ladder complete with standoffs every 10' on center.   |                     |                         | Χ    |            |                        |
| 10     | Install a cable type ladder safety device on exterior shell access ladder.  |                     |                         | Χ    |            |                        |
| 10     | Install a lockable ladder guard on exterior shell access ladder.  |                     |                         |      |            | Χ                      |
|        | Post Fall Protection Required sign at base of exterior shell access ladder.   |                     |                         | Х    |            |                        |
| 11     | Install a float-type liquid level indicator.  |                     | Χ                       |      |            |                        |
| 12     | Install a compliant 42" high handrail system around the circumference of the tank roof, complete with intermediate rail, toeboard and a swing gate at the junction of the shell-to-roof access ladder and tank roof.  |                     |                         | Х    |            |                        |

Town of Carmel 300,000 Gallon GST



| Page # | Work Proposed  | Critical Deficiency | NON-Critical Deficiency | OSHA | Structural | Preventive Maintenance |
|--------|--|---------------------|-------------------------|------|------------|------------------------|
|        | Install 30" secondary roof hatch 180° from primary hatch.  |                     | Χ                       | Χ    |            |                        |
|        | Post Confined Space Entry sign on primary roof hatch.  |                     |                         | Χ    |            |                        |
|        | Install lock on primary roof hatch.  |                     |                         |      |            | Χ                      |
| 13     | Install compliant interior access ladders complete with standoffs every 10' on center at the primary and suggested secondary roof hatches. In cold climates it's up to the owner's discretion on placement of internal ladders.  |                     |                         | Χ    |            |                        |
|        | Install cable type ladder safety devices on primary and secondary interior access ladders.   |                     |                         | Χ    |            |                        |
| 14     | Replace the existing roof vent with a vacuum-pressure, frost proof vent and screen. This work should be performed on an emergency basis.   | Χ                   |                         |      | Χ          |                        |
| 15     | Remove the cathodic protection system and weld steel plates over the holes.  |                     |                         |      |            | X                      |
|        | Install passive cathodic protection system.  |                     |                         |      |            | Χ                      |
| 16     | Pressure wash the tank exterior with biodegradable detergent injection (minimum 3,500 psi at 3.0 gpm), then re-evaluate the tank exterior at next inspection cycle.  |                     |                         |      |            | Χ                      |
| 18     | Install a mixing system. Electrical work to be done by others if required.   |                     | Χ                       |      |            |                        |
| 19     | Perform a robotic in-service interior cleanout, up to 3" of sediment. This work should be performed on an emergency basis.  Additional accumulation will be \$300 per hour to remove. In the event the tank has to be drained, it should be drained by the owner prior to our arrival.   | Χ                   |                         |      |            |                        |
| 20     | Sandblast all rusted and abraded interior areas to SSPC-SP10 (near white), and brush blast all remaining interior areas to SSPC-SP7; then apply one (1) spot coat of epoxy primer to all areas sandblasted to #10, stripe coat all weld seams, and apply one (1) full coat of epoxy to the entire tank, to achieve 8 to 10 mils of total dry film thickness. Total mil thickness will include a combination of the existing and new coating. |                     |                         |      |            | X                      |

Town of Carmel 300,000 Gallon GST