

CARMEL NY - Water District No.2 Water Main Lining Project

Two Week Look-Ahead Schedule Narrative



Location: Phase 1 (Willow and Leaside Road)

Week	Activity	Description
May 16-20	Finish Lining	Finish Lining Phase 1
May 16-20	Finish Post Lining CCTV	Finish Post Lining CCTV Phase 1
May 16-20	Close Pipe	Close Pipe Phase 1
May 16-20	Backfill	Backfill Phase 1
May 16-20	Chlorinate	Chlorinate Phase 1
May 23-27	Take Samples	Take Samples on Phase 1 Main
May 23-27	Paving	Start Paving Phase 1

Location: Phase 2 (Willow Road)

Week	Activity	Description
May 23-27	Clean Pipe	Clean Phase 2 Pipe
May 23-27	Post Cleaning CCTV	Post Cleaning CCTV Phase 2
May 23-27	Cement Lining	Cement Line Phase 2

