AROLD CONSTRUCTION
JOB # 21-0625

TWO WEEK LOOK AHEAD

TODAYS DATE 5/24/23
WEEK ENDING 6/2/23

ACTIVITY:	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S
DAILY DATES------->	5/22	5/23	5/24	5/25	5/26	–	–	5/29	5/30	5/31	6/1	6/2	–	–
Tank Reached Overflow	X													
Bacteria Samples		X	X											
VOC Samples 9:00am			X											
Waiting on Test Results				X	X	X	X	X	X					
Expected VOC Results										X				
DOH Review & Approval										X	X	X		
Tank Placed In Service												X		
-Crest to begin immediately														
after Kings Ridge is in service														
* Pending Review Time														
needed by DOH														